Time of Order: **956** Date of Order: **3/20/10**

Rio Grande Project Order

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 3/20/2010

Approved EPCWID: RR Time Faxed to Reclamation: **956**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**3/20/10**	to	**3/21/10**	**River Boost**	100	0	100
Arrey Canal	150	150	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1330**	1148	182
River Pumps	0	0	0	Flow below Percha Dam	1180	998	182
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1180	998	182
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**0**	**0**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	980	898	82
Eastside Canal	100	0	100	Gain/Loss Mesilla-American	-100	-100	0
Westside Canal	100	100	0	Flow at American Dam	900	818	82
(-) Bypass WW32	**-20**	**-20**	**0**	**District Totals**			
Total Upper Valley	**330**	**230**	**100**	Total for EBID	**260**	175	85
State Line	**3/21/10**	to	**3/24/10**	Total for EPCWID	**793**	696	97
La Union West TX	0	0	0	**Total for Both Districts**	**1053**	**871**	**182**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	50	55	-5	Total Gains/Loss	**-100**	**-100**	0
La Union East NM	30	25	5	Total EBID, EPCWID, Mexico	1230	1048	182
3 Saints East TX	20	0	20	Release	**1330**	1148	182
3 Saints East NM	10	0	10				
Totals State Line	**110**	**80**	**30**				
Lower Valley	**3/22/10**	to	**3/25/10**	**Tues-Thurs**			
UR-WTP	15	8	7		E.Gate	W.Gate	Total
Franklin Canal	100	75	25	Gate Settings (ft)	3.17	3.17	6.34
JR-WTP	23	23	0	Reservoir Elevation (ft)			4148.8
Riverside Canal	585	535	50	Flow Rate (cfs)			1329
Total Lower Valley	**723**	**641**	82	Difference (Release and Gates Flow) cfs			-1
Mexico	177	177	0	**USBR Gate Setting Recom.**	3.17	3.17	6.34
	Release to be done Saturday at 1600 hrs						