Time of Order: **1000** Date of Order: **4/22/10**

# Rio Grande Project Order

**all values in cfs**

Approved EBID: MJN Date Faxed to Reclamation: 4/22/2010

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

| | Current | Prior | Change | | Current | Prior | Change |
|---|---|---|---|---|---|---|---|
| **Upper Valley** | **4/22/10** | to | **4/23/10** | **River Boost** | 0 | 0 | 0 |
| Arrey Canal | 100 | 100 | 0 | **River Reaches/Stations** | | | |
| (-) Bypass | 0 | 0 | 0 | Caballo Release | **987** | 1117 | -130 |
| River Pumps | 0 | 0 | 0 | Flow below Percha Dam | 887 | 1017 | -130 |
| Leasburg Canal | 220 | 220 | 0 | (-) By pass Leasburg WW 8 | 0 | 0 | 0 |
| (-) Bypass | 0 | 0 | 0 | Flow at Leasburg Cable | 667 | 797 | -130 |
| California Ext. | 0 | 0 | 0 | Gain/Loss Leasburg-Mesilla | **0** | **0** | 0 |
| Del Rio Lateral | 0 | 0 | 0 | Flow below Mesilla Dam | 272 | 372 | -100 |
| Eastside Canal | 85 | 115 | -30 | Gain/Loss Mesilla-American | 150 | 150 | 0 |
| Westside Canal | 310 | 310 | 0 | Flow at American Dam | 462 | 562 | -100 |
| (-) Bypass WW32 | **-40** | **-40** | **0** | **District Totals** | | | |
| **Total Upper Valley** | **675** | **705** | **-30** | Total for EBID | **615** | 630 | -15 |
| **State Line** | **4/24/10** | to | **4/24/10** | Total for EPCWID | **345** | 460 | -115 |
| La Union West TX | 0 | 0 | 0 | **Total for Both Districts** | **960** | **1090** | **-130** |
| La Union West NM | 40 | 40 | 0 | **Project Totals** | | | |
| La Union East TX | 60 | 60 | 0 | Total Gains/Loss | **150** | **150** | 0 |
| La Union East NM | 20 | 20 | 0 | Total EBID, EPCWID, Mexico | 1137 | 1267 | -130 |
| 3 Saints East TX | 0 | 15 | -15 | Release | **987** | 1117 | -130 |
| 3 Saints East NM | 0 | 15 | -15 | | | | |
| **Totals State Line** | **120** | **150** | **-30** | | | | |
| **Lower Valley** | **4/25/10** | to | **4/25/10** | **Sun** | | | |
| UR-WTP | 23 | 23 | 0 | | E.Gate | W.Gate | Total |
| Franklin Canal | 60 | 160 | -100 | Gate Settings (ft) | 2.30 | 2.30 | 4.60 |
| JR-WTP | 62 | 62 | 0 | Reservoir Elevation (ft) | | | 4151.32 |
| Riverside Canal | 140 | 140 | 0 | Flow Rate (cfs) | | | 988 |
| **Total Lower Valley** | **285** | **385** | -100 | Difference (Release and Gates Flow) cfs | | | 1 |
| **Mexico** | 177 | 177 | 0 | | 2.48 | 2.48 | 4.96 |