Time of Order: **1000** Date of Order: **5/15/10**

Rio Grande Project Order

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 5/15/2010

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change
Upper Valley	**5/15/10**	to	**5/16/10**
Arrey Canal	195	195	0
(-) Bypass	0	0	0
River Pumps	0	0	0
Leasburg Canal	250	280	-30
(-) Bypass	0	0	0
California Ext.	0	0	0
Del Rio Lateral	20	20	0
Eastside Canal	130	130	0
Westside Canal	300	300	0
(-) Bypass WW32	**-50**	**-50**	**0**
Total Upper Valley	**845**	**875**	**-30**
State Line	**5/16/10**	to	**5/19/10**
La Union West TX	20	20	0
La Union West NM	30	30	0
La Union East TX	45	45	0
La Union East NM	25	25	0
3 Saints East TX	0	0	0
3 Saints East NM	0	0	0
Totals State Line	**120**	**120**	**0**
Lower Valley	**5/18/10**	to	**5/20/10**
UR-WTP	43	43	0
Franklin Canal	110	110	0
JR-WTP	85	85	0
Riverside Canal	360	330	30
Total Lower Valley	**598**	**568**	30
Mexico	142	142	0

	Current	Prior	Change
River Boost	0	0	0
River Reaches/Stations			
Caballo Release	**1585**	1585	0
Flow below Percha Dam	1390	1390	0
(-) By pass Leasburg WW 8	0	0	0
Flow at Leasburg Cable	1140	1110	30
Gain/Loss Leasburg-Mesilla	**0**	**0**	0
Flow below Mesilla Dam	690	660	30
Gain/Loss Mesilla-American	0	0	0
Flow at American Dam	740	710	30
District Totals			
Total for EBID	**780**	810	-30
Total for EPCWID	**663**	633	30
Total for Both Districts	**1443**	**1443**	**0**
Project Totals			
Total Gains/Loss	**0**	**0**	0
Total EBID, EPCWID, Mexico	1585	1585	0
Release	**1585**	1585	0

Tues-Thurs			
	E.Gate	W.Gate	Total
Gate Settings (ft)	3.71	3.71	7.42
Reservoir Elevation (ft)			4149.91
Flow Rate (cfs)			1585
Difference (Release and Gates Flow) cfs			0
	3.71	3.71	7.42