Time of Order: **945** Date of Order: **7/8/10**

Rio Grande Project Order

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/8/2010

Approved EPCWID: RR Time Faxed to Reclamation: **945**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/8/10**	to	**7/9/10**	**River Boost**	0	0	0
Arrey Canal	170	200	-30	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**2060**	2180	-120
River Pumps	0	0	0	Flow below Percha Dam	1890	1980	-90
Leasburg Canal	270	270	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1620	1710	-90
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**0**	**0**	0
Del Rio Lateral	20	20	0	Flow below Mesilla Dam	965	1040	-75
Eastside Canal	170	185	-15	Gain/Loss Mesilla-American	0	0	0
Westside Canal	465	465	0	Flow at American Dam	1005	1080	-75
(-) Bypass WW32	**-40**	**-40**	**0**	**District Totals**			
Total Upper Valley	**1055**	**1100**	**-45**	Total for EBID	**950**	995	-45
State Line	**7/10/10**	to	**7/10/10**	Total for EPCWID	**933**	1008	-75
La Union West TX	40	40	0	**Total for Both Districts**	**1883**	**2003**	**-120**
La Union West NM	60	60	0	**Project Totals**			
La Union East TX	65	65	0	Total Gains/Loss	**0**	**0**	0
La Union East NM	15	15	0	Total EBID, EPCWID, Mexico	2060	2180	-120
3 Saints East TX	0	0	0	Release	**2060**	2180	-120
3 Saints East NM	0	15	-15				
Totals State Line	**180**	**195**	**-15**				
Lower Valley	**7/11/10**	to	**7/11/10**	**Sun**			
UR-WTP	53	53	0		E.Gate	W.Gate	Total
Franklin Canal	125	200	-75	Gate Settings (ft)	4.78	4.78	9.56
JR-WTP	85	85	0	Reservoir Elevation (ft)			4148.88
Riverside Canal	565	565	0	Flow Rate (cfs)			2061
Total Lower Valley	**828**	**903**	-75	Difference (Release and Gates Flow) cfs			1
Mexico	177	177	0	U.S.B.R. gate settings	4.78	4.78	9.56