Time of Order: **945** Date of Order: **7/9/10**

Rio Grande Project Order

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/9/2010

Approved EPCWID: RR Time Faxed to Reclamation: **945**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/9/10**	to	**7/10/10**	**River Boost**	0	0	0
Arrey Canal	120	170	-50	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**2103**	2060	43
River Pumps	0	0	0	Flow below Percha Dam	1983	1890	93
Leasburg Canal	290	270	20	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1693	1620	73
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**0**	**0**	0
Del Rio Lateral	20	20	0	Flow below Mesilla Dam	1038	965	73
Eastside Canal	145	170	-25	Gain/Loss Mesilla-American	0	0	0
Westside Canal	490	465	25	Flow at American Dam	1098	1005	93
(-) Bypass WW32	**-60**	**-40**	**-20**	**District Totals**			
Total Upper Valley	**1005**	**1055**	**-50**	Total for EBID	**920**	950	-30
State Line	**7/11/10**	to	**7/14/10**	Total for EPCWID	**1006**	933	73
La Union West TX	40	40	0	**Total for Both Districts**	**1926**	**1883**	**43**
La Union West NM	60	60	0	**Project Totals**			
La Union East TX	45	65	-20	Total Gains/Loss	**0**	**0**	0
La Union East NM	15	15	0	Total EBID, EPCWID, Mexico	2103	2060	43
3 Saints East TX	0	0	0	Release	**2103**	2060	43
3 Saints East NM	0	0	0				
Totals State Line	**160**	**180**	**-20**				
Lower Valley	**7/12/10**	to	**7/15/10**	**Mon-Thurs**			
UR-WTP	51	53	-2		E.Gate	W.Gate	Total
Franklin Canal	130	125	5	Gate Settings (ft)	4.86	4.86	9.72
JR-WTP	85	85	0	Reservoir Elevation (ft)			4148.93
Riverside Canal	655	565	90	Flow Rate (cfs)			2102
Total Lower Valley	**921**	**828**	93	Difference (Release and Gates Flow) cfs			-1
Mexico	177	177	0	U.S.B.R. gate settings	4.86	4.86	9.72