Time of Order: **945** Date of Order: **7/13/10**

Rio Grande Project Order

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/13/2010

Approved EPCWID: RR Time Faxed to Reclamation: **945**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/13/10**	to	**7/14/10**	**River Boost**	0	0	0
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1628**	1748	-120
River Pumps	0	0	0	Flow below Percha Dam	1628	1748	-120
Leasburg Canal	200	200	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1428	1548	-120
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**0**	**0**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	948	1068	-120
Eastside Canal	100	100	0	Gain/Loss Mesilla-American	0	0	0
Westside Canal	380	380	0	Flow at American Dam	988	1128	-140
(-) Bypass WW32	**-40**	**-60**	**20**	**District Totals**			
Total Upper Valley	**640**	**620**	**20**	Total for EBID	**570**	560	10
State Line	**7/15/10**	to	**7/17/10**	Total for EPCWID	**881**	1011	-130
La Union West TX	15	15	0	**Total for Both Districts**	**1451**	**1571**	**-120**
La Union West NM	35	35	0	**Project Totals**			
La Union East TX	55	45	10	Total Gains/Loss	**0**	**0**	0
La Union East NM	25	15	10	Total EBID, EPCWID, Mexico	1628	1748	-120
3 Saints East TX	0	0	0	Release	**1628**	1748	-120
3 Saints East NM	0	0	0				
Totals State Line	**130**	**110**	**20**				
Lower Valley	**7/16/10**	to	**7/18/10**	**Fri-Sun**			
UR-WTP	51	51	0		E.Gate	W.Gate	Total
Franklin Canal	170	170	0	Gate Settings (ft)	3.83	3.83	7.66
JR-WTP	85	85	0	Reservoir Elevation (ft)			4149.37
Riverside Canal	505	645	-140	Flow Rate (cfs)			1628
Total Lower Valley	**811**	**951**	-140	Difference (Release and Gates Flow) cfs			0
Mexico	177	177	0	U.S.B.R. gate settings	3.83	3.83	7.66