Time of Order: **1021** Date of Order: **7/19/10**

Rio Grande Project Order

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/19/2010

Approved EPCWID: RR Time Faxed to Reclamation: **1021**

	Current	Prior	Change
Upper Valley	**7/19/10**	to	**7/20/10**
Arrey Canal	250	100	150
(-) Bypass	0	0	0
River Pumps	0	0	0
Leasburg Canal	250	275	-25
(-) Bypass	0	0	0
California Ext.	0	0	0
Del Rio Lateral	20	0	20
Eastside Canal	230	230	0
Westside Canal	390	430	-40
(-) Bypass WW32	**-60**	**-40**	**-20**
Total Upper Valley	**1080**	**995**	**85**
State Line	**7/19/10**	to	**7/20/10**
La Union West TX	20	0	20
La Union West NM	30	60	-30
La Union East TX	45	45	0
La Union East NM	15	15	0
3 Saints East TX	15	15	0
3 Saints East NM	15	15	0
Totals State Line	**140**	**150**	**-10**
Lower Valley	**7/22/10**	to	**7/22/10**
UR-WTP	53	53	0
Franklin Canal	180	110	70
JR-WTP	85	85	0
Riverside Canal	535	535	0
Total Lower Valley	**853**	**783**	70
Mexico	177	177	0

	Current	Prior	Change
River Boost	0	0	0
River Reaches/Stations			
Caballo Release	**2110**	1955	155
Flow below Percha Dam	1860	1855	5
(-) By pass Leasburg WW 8	0	0	0
Flow at Leasburg Cable	1610	1580	30
Gain/Loss Leasburg-Mesilla	**0**	**0**	0
Flow below Mesilla Dam	970	920	50
Gain/Loss Mesilla-American	0	0	0
Flow at American Dam	1030	960	70
District Totals			
Total for EBID	**1000**	935	65
Total for EPCWID	**933**	843	90
Total for Both Districts	**1933**	**1778**	**155**
Project Totals			
Total Gains/Loss	**0**	**0**	0
Total EBID, EPCWID, Mexico	2110	1955	155
Release	**2110**	1955	155
Thurs			
	E.Gate	W.Gate	Total
Gate Settings (ft)	4.87	4.87	9.74
Reservoir Elevation (ft)			4149.11
Flow Rate (cfs)			2112
Difference (Release and Gates Flow) cfs			2
USBR Gate Setting Recom.	4.87	4.87	9.74