Time of Order: **830** Date of Order: **9/7/10**

Rio Grande Project Order

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 9/7/2010

Approved EPCWID: RR Time Faxed to Reclamation: **830**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**9/7/10**	to	**9/8/10**	**River Boost**	0	0	0
Arrey Canal	260	260	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1704**	1664	40
River Pumps	0	0	0	Flow below Percha Dam	1444	1404	40
Leasburg Canal	220	220	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1224	1184	40
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**50**	**50**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	604	654	-50
Eastside Canal	200	160	40	Gain/Loss Mesilla-American	50	50	0
Westside Canal	470	420	50	Flow at American Dam	674	724	-50
(-) Bypass WW32	**-20**	**-20**	**0**	**District Totals**			
Total Upper Valley	**1130**	**1040**	**90**	Total for EBID	**1040**	950	90
State Line	**9/9/10**	to	**9/11/10**	Total for EPCWID	**764**	814	-50
La Union West TX	40	40	0	**Total for Both Districts**	**1804**	**1764**	**40**
La Union West NM	100	100	0	**Project Totals**			
La Union East TX	50	50	0	Total Gains/Loss	**100**	**100**	0
La Union East NM	50	50	0	Total EBID, EPCWID, Mexico	1804	1764	40
3 Saints East TX	0	0	0	Release	**1704**	1664	40
3 Saints East NM	0	0	0				
Totals State Line	**240**	**240**	**0**				
Lower Valley	**9/10/10**	to	**9/12/10**	**Fri-Sun**			
UR-WTP	51	51	0		E.Gate	W.Gate	Total
Franklin Canal	180	70	110	Gate Settings (ft)	4.47	4.47	8.94
JR-WTP	83	83	0	Reservoir Elevation (ft)			4140.33
Riverside Canal	360	520	-160	Flow Rate (cfs)			1706
Total Lower Valley	**674**	**724**	-50	Difference (Release and Gates Flow) cfs			2
Mexico	0	0	0	U.S.B.R. gate settings	4.47	4.47	8.94