Time of Order: **700** Date of Order: **3/17/11**

Rio Grande Project Order

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 3/17/2011

Approved EPCWID: RR Time Faxed to Reclamation: **700**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**3/17/11**	to	**3/18/11**	**River Boost**	200	0	200
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1054**	854	200
River Pumps	0	0	0	Flow below Percha Dam	1054	854	200
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1054	854	200
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-200**	**0**	-200
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	854	854	0
Eastside Canal	0	0	0	Gain/Loss Mesilla-American	0	0	0
Westside Canal	0	0	0	Flow at American Dam	854	854	0
(-) Bypass WW32	**0**	**0**	**0**	**District Totals**			
Total Upper Valley	**0**	**0**	**0**	Total for EBID	**0**	0	0
State Line	**3/9/11**	to	**3/9/11**	Total for EPCWID	**730**	730	0
La Union West TX	0	0	0	**Total for Both Districts**	**730**	**730**	**0**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	0	0	0	Total Gains/Loss	**-200**	**0**	-200
La Union East NM	0	0	0	Total EBID, EPCWID, Mexico	854	854	0
3 Saints East TX	0	0	0	Release	**1054**	854	200
3 Saints East NM	0	0	0				
Totals State Line	**0**	**0**	**0**				
Lower Valley	**3/20/11**	to	**3/20/11**	**Sun**			
UR-WTP	0	0	0		E.Gate	W.Gate	Total
Franklin Canal	130	130	0	Gate Settings (ft)	2.72	2.72	5.44
JR-WTP	0	0	0	Reservoir Elevation (ft)			4142.93
Riverside Canal	600	600	0	Flow Rate (cfs)			1054
Total Lower Valley	**730**	**730**	0	Difference (Release and Gates Flow) cfs			0
Mexico	124	124	0	U.S.B.R. gate settings	2.72	2.72	5.44
	200 cfs boost due to over 200cfs been loss from the release.						