Time of Order: **1100** Date of Order: **3/21/11**

Rio Grande Project Order

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 3/21/2011

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**3/21/11**	to	**3/22/11**	**River Boost**	200	0	200
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1451**	1291	160
River Pumps	0	0	0	Flow below Percha Dam	1451	1291	160
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1451	1291	160
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-250**	**-200**	-50
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	1051	1091	-40
Eastside Canal	0	0	0	Gain/Loss Mesilla-American	0	0	0
Westside Canal	150	0	150	Flow at American Dam	1091	1091	0
(-) Bypass WW32	**-40**	**0**	**-40**	**District Totals**			
Total Upper Valley	**110**	**0**	**110**	Total for EBID	**0**	0	0
State Line	**3/23/11**	to	**3/24/11**	Total for EPCWID	**1060**	950	110
La Union West TX	0	0	0	**Total for Both Districts**	**1060**	**950**	**110**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	110	0	110	Total Gains/Loss	**-250**	**-200**	-50
La Union East NM	0	0	0	Total EBID, EPCWID, Mexico	1201	1091	110
3 Saints East TX	0	0	0	Release	**1451**	1291	160
3 Saints East NM	0	0	0				
Totals State Line	**110**	**0**	**110**				
Lower Valley	**3/21/11**	to	**3/24/11**	**Mon-Thurs**			
UR-WTP	0	0	0		E.Gate	W.Gate	Total
Franklin Canal	170	170	0	Gate Settings (ft)	3.77	3.77	7.54
JR-WTP	0	0	0	Reservoir Elevation (ft)			4141.74
Riverside Canal	780	780	0	Flow Rate (cfs)			1450
Total Lower Valley	**950**	**950**	0	Difference (Release and Gates Flow) cfs			-1
Mexico	141	141	0	U.S.B.R. gate settings	3.77	3.77	7.54