Time of Order: **1030** Date of Order: **3/31/11**

# Rio Grande Project Order

**all values in cfs**

Approved EBID: MJN Date Faxed to Reclamation: 3/31/2011

Approved EPCWID: RR Time Faxed to Reclamation: **1030**

| | Current | Prior | Change | | Current | Prior | Change |
|---|---|---|---|---|---|---|---|
| **Upper Valley** | **3/31/11** | to | **4/1/11** | **River Boost** | 150 | 200 | -50 |
| Arrey Canal | 0 | 0 | 0 | **River Reaches/Stations** | | | |
| (-) Bypass | 0 | 0 | 0 | Caballo Release | **1202** | 1572 | -370 |
| River Pumps | 0 | 0 | 0 | Flow below Percha Dam | 1202 | 1572 | -370 |
| Leasburg Canal | 0 | 0 | 0 | (-) By pass Leasburg WW 8 | 0 | 0 | 0 |
| (-) Bypass | 0 | 0 | 0 | Flow at Leasburg Cable | 1202 | 1572 | -370 |
| California Ext. | 0 | 0 | 0 | Gain/Loss Leasburg-Mesilla | **-150** | **-200** | 50 |
| Del Rio Lateral | 0 | 0 | 0 | Flow below Mesilla Dam | 827 | 1147 | -320 |
| Eastside Canal | 25 | 25 | 0 | Gain/Loss Mesilla-American | 0 | 0 | 0 |
| Westside Canal | 200 | 200 | 0 | Flow at American Dam | 867 | 1187 | -320 |
| (-) Bypass WW32 | **-40** | **-40** | **0** | **District Totals** | | | |
| **Total Upper Valley** | **185** | **185** | **0** | Total for EBID | **0** | 0 | 0 |
| **State Line** | **3/31/11** | to | **4/2/11** | Total for EPCWID | **875** | 1195 | -320 |
| La Union West TX | 50 | 50 | 0 | **Total for Both Districts** | **875** | **1195** | **-320** |
| La Union West NM | 0 | 0 | 0 | **Project Totals** | | | |
| La Union East TX | 110 | 110 | 0 | Total Gains/Loss | **-150** | **-200** | 50 |
| La Union East NM | 0 | 0 | 0 | Total EBID, EPCWID, Mexico | 1052 | 1372 | -320 |
| 3 Saints East TX | 25 | 25 | 0 | Release | **1202** | 1572 | -370 |
| 3 Saints East NM | 0 | 0 | 0 | | | | |
| **Totals State Line** | **185** | **185** | **0** | | | | |
| **Lower Valley** | **4/3/11** | to | **4/3/11** | **Sun** | | | |
| UR-WTP | 28 | 28 | 0 | | E.Gate | W.Gate | Total |
| Franklin Canal | 100 | 200 | -100 | Gate Settings (ft) | 3.15 | 3.15 | 6.30 |
| JR-WTP | 62 | 62 | 0 | Reservoir Elevation (ft) | | | 4141.72 |
| Riverside Canal | 500 | 720 | -220 | Flow Rate (cfs) | | | 1203 |
| **Total Lower Valley** | **690** | **1010** | -320 | Difference (Release and Gates Flow) cfs | | | 1 |
| **Mexico** | 177 | 177 | 0 | U.S.B.R. gate settings | 3.15 | 3.15 | 6.30 |