Time of Order: **1015** Date of Order: **4/12/11**

Rio Grande Project Order

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 4/12/2011

Approved EPCWID: RR Time Faxed to Reclamation: **1015**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**4/12/11**	to	**4/13/11**	**River Boost**	150	0	150
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**717**	832	-115
River Pumps	0	0	0	Flow below Percha Dam	717	832	-115
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	717	832	-115
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-150**	**-150**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	567	682	-115
Eastside Canal	0	0	0	Gain/Loss Mesilla-American	0	0	0
Westside Canal	0	0	0	Flow at American Dam	567	682	-115
(-) Bypass WW32	**0**	**0**	**0**	**District Totals**			
Total Upper Valley	**0**	**0**	**0**	Total for EBID	**0**	0	0
State Line	**4/11/11**	to	**4/17/11**	Total for EPCWID	**390**	505	-115
La Union West TX	0	0	0	**Total for Both Districts**	**390**	**505**	**-115**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	0	0	0	Total Gains/Loss	**-150**	**-150**	0
La Union East NM	0	0	0	Total EBID, EPCWID, Mexico	567	682	-115
3 Saints East TX	0	0	0	Release	**717**	832	-115
3 Saints East NM	0	0	0				
Totals State Line	**0**	**0**	**0**				
Lower Valley	**4/15/11**	to	**4/17/11**	**Fri-Sun**			
UR-WTP	43	43	0		E.Gate	W.Gate	Total
Franklin Canal	70	70	0	Gate Settings (ft)	1.79	1.79	3.58
JR-WTP	77	77	0	Reservoir Elevation (ft)			4145.59
Riverside Canal	200	315	-115	Flow Rate (cfs)			717
Total Lower Valley	**390**	**505**	-115	Difference (Release and Gates Flow) cfs			0
Mexico	177	177	0	U.S.B.R. gate settings	1.79	1.79	3.58