Time of Order: **1035** Date of Order: **4/16/11**

Rio Grande Project Order

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 4/16/2011

Approved EPCWID: RR Time Faxed to Reclamation: **1035**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**4/16/11**	to	**4/17/11**	**River Boost**	150	0	150
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**992**	717	275
River Pumps	0	0	0	Flow below Percha Dam	992	717	275
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	992	717	275
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-150**	**-150**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	692	567	125
Eastside Canal	0	0	0	Gain/Loss Mesilla-American	0	0	0
Westside Canal	150	0	150	Flow at American Dam	742	567	175
(-) Bypass WW32	**-50**	**0**	**-50**	**District Totals**			
Total Upper Valley	**100**	**0**	**100**	Total for EBID	**0**	0	0
State Line	**4/19/11**	to	**4/20/11**	Total for EPCWID	**665**	390	275
La Union West TX	0	0	0	**Total for Both Districts**	**665**	**390**	**275**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	100	0	100	Total Gains/Loss	**-150**	**-150**	0
La Union East NM	0	0	0	Total EBID, EPCWID, Mexico	842	567	275
3 Saints East TX	0	0	0	Release	**992**	717	275
3 Saints East NM	0	0	0				
Totals State Line	**100**	**0**	**100**				
Lower Valley	**4/19/11**	to	**4/21/11**	**Tues-Thurs**			
UR-WTP	50	50	0		E.Gate	W.Gate	Total
Franklin Canal	100	45	55	Gate Settings (ft)	2.44	2.44	4.88
JR-WTP	85	85	0	Reservoir Elevation (ft)			4146.72
Riverside Canal	330	210	120	Flow Rate (cfs)			993
Total Lower Valley	**565**	**390**	175	Difference (Release and Gates Flow) cfs			1
Mexico	177	177	0	U.S.B.R. gate settings	2.44	2.44	4.88