Time of Order: **800** Date of Order: **6/5/14**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/5/2014

Approved EPCWID: RR Time Faxed to Reclamation: **800**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/5/14**	to	**6/6/14**	**River Boost**	0		0
Arrey Canal	230	170	60	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**2340**	2280	60
River Pumps	0	0	0	Flow below Percha Dam	2110	2110	0
Leasburg Canal	180	180	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1930	1930	0
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-1020**	**-1020**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	370	370	0
Eastside Canal	170	170	0	Gain/Loss Mesilla-American	0	0	0
Westside Canal	370	370	0	Flow at American Dam	400	400	0
(-) Bypass WW32	**-30**	**-30**	**0**	**District Totals**			
Total Upper Valley	**920**	**860**	**60**	Total for EBID	**810**	750	60
State Line	**6/5/14**	to	**6/7/14**	Total for EPCWID	**510**	510	0
La Union West TX	20	20	0	**Total for Both Districts**	**1320**	**1260**	**60**
La Union West NM	40	40	0	**Project Totals**			
La Union East TX	70	70	0	Total Gains/Loss	**-1020**	**-1020**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1320	1260	60
3 Saints East TX	20	20	0	Release	**2340**	2280	60
3 Saints East NM	10	10	0				
Totals State Line	**180**	**180**	**0**				
Lower Valley	**6/6/14**	to	**6/8/14**	**Fri-sun**			
UR-WTP	23	23	0		E.Gate	W.Gate	Total
Franklin Canal	100	100	0	Gate Settings (ft)	5.93	5.93	11.86
JR-WTP	77	77	0	Reservoir Elevation (ft)			4139.02
Riverside Canal	200	200	0	Flow Rate (cfs)			2343
Total Lower Valley	**400**	**400**	0	Difference (Release and Gates Flow) cfs			3
Mexico	0	0	0	U.S.B.R. gate settings	5.78	5.78	11.56