Time of Order: **1030** Date of Order: **8/1/14**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 8/1/2014

Approved EPCWID: RR Time Faxed to Reclamation: **1030**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**8/1/14**	to	**8/2/14**	**River Boost**	0		0
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**700**	977	-277
River Pumps	0	0	0	Flow below Percha Dam	700	977	-277
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	700	977	-277
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-13**	**-290**	277
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	537	537	0
Eastside Canal	0	0	0	Gain/Loss Mesilla-American	0	0	0
Westside Canal	150	150	0	Flow at American Dam	627	627	0
(-) Bypass WW32	**-90**	**-90**	**0**	**District Totals**			
Total Upper Valley	**60**	**60**	**0**	Total for EBID	**0**	0	0
State Line	**8/3/14**	to	**8/6/14**	Total for EPCWID	**510**	510	0
La Union West TX	0	0	0	**Total for Both Districts**	**510**	**510**	**0**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	60	60	0	Total Gains/Loss	**-13**	**-290**	277
La Union East NM	0	0	0	Total EBID, EPCWID, Mexico	687	687	0
3 Saints East TX	0	0	0	Release	**700**	977	-277
3 Saints East NM	0	0	0				
Totals State Line	**60**	**60**	**0**				
Lower Valley	**8/4/14**	to	**8/7/14**	**Fri-Sun**			
UR-WTP	50	50	0		E.Gate	W.Gate	Total
Franklin Canal	100	100	0	Gate Settings (ft)	1.86	1.86	3.72
JR-WTP	90	90	0	Reservoir Elevation (ft)			4141
Riverside Canal	210	210	0	Flow Rate (cfs)			699
Total Lower Valley	**450**	**450**	0	Difference (Release and Gates Flow) cfs			-1
Mexico	177	177	0	U.S.B.R. gate settings	1.86	1.86	3.72
	Cutting off 277 cfs due to rain.						