Time of Order: **900** Date of Order: **5/11/15**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 5/11/2015

Approved EPCWID: RR Time Faxed to Reclamation: **900**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**5/11/15**	to	**5/12/15**	**River Boost**	0		0
Arrey Canal	500	0	500	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**500**	0	500
River Pumps	0	0	0	Flow below Percha Dam	0	0	0
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	0	0	0
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**0**	**0**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	0	0	0
Eastside Canal	0	0	0	Gain/Loss Mesilla-American	0	0	0
Westside Canal	0	0	0	Flow at American Dam	0	0	0
(-) Bypass WW32	**0**	**0**	**0**	**District Totals**			
Total Upper Valley	**500**	**0**	**500**	Total for EBID	**500**	0	500
State Line	**5/11/15**	to	**5/14/15**	Total for EPCWID	**0**	0	0
La Union West TX	0	0	0	**Total for Both Districts**	**500**	**0**	**500**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	0	0	0	Total Gains/Loss	**0**	**0**	0
La Union East NM	0	0	0	Total EBID, EPCWID, Mexico	500	0	500
3 Saints East TX	0	0	0	Release	**500**	0	500
3 Saints East NM	0	0	0				
Totals State Line	**0**	**0**	**0**				
Lower Valley	**5/11/15**	to	**5/11/15**	**Mon-Thur**			
UR-WTP	0	0	0		E.Gate	W.Gate	Total
Franklin Canal	0	0	0	Gate Settings (ft)	1.30	1.30	2.60
JR-WTP	0	0	0	Reservoir Elevation (ft)			4143.06
Riverside Canal	0	0	0	Flow Rate (cfs)			503
Total Lower Valley	**0**	**0**	0	Difference (Release and Gates Flow) cfs			3
Mexico	0	0	0	U.S.B.R. gate settings	1.30	1.30	2.60
	First release by EBID for the Arrey 500 cfs for two hrs set for 0600 hrs. At 0800 release will						
	go up to 1000 cfs. At 1000 hrs the release will come back down to the order of 200 cfs.						