Time of Order: **1030** Date of Order: **6/19/15**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/19/2015

Approved EPCWID: RR Time Faxed to Reclamation: **1030**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/19/15**	to	**6/20/15**	**River Boost**	684	684	0
Arrey Canal	150	180	-30	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**2342**	2269	73
River Pumps	0	0	0	Flow below Percha Dam	2192	2089	103
Leasburg Canal	260	270	-10	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1932	1819	113
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-434**	**-434**	0
Del Rio Lateral	0	30	-30	Flow below Mesilla Dam	843	715	128
Eastside Canal	185	170	15	Gain/Loss Mesilla-American	-250	-250	0
Westside Canal	470	470	0	Flow at American Dam	643	525	118
(-) Bypass WW32	**-50**	**-60**	**10**	**District Totals**			
Total Upper Valley	**1015**	**1060**	**-45**	Total for EBID	**930**	965	-35
State Line	**6/21/15**	to	**6/24/15**	Total for EPCWID	**622**	514	108
La Union West TX	25	25	0	**Total for Both Districts**	**1552**	**1479**	**73**
La Union West NM	65	65	0	**Project Totals**			
La Union East TX	60	55	5	Total Gains/Loss	**-684**	**-684**	0
La Union East NM	20	15	5	Total EBID, EPCWID, Mexico	1658	1585	73
3 Saints East TX	0	15	-15	Release	**2342**	2269	73
3 Saints East NM	0	15	-15				
Totals State Line	**170**	**190**	**-20**				
Lower Valley	**6/22/15**	to	**6/25/15**	**Mon-Thurs**			
UR-WTP	54	54	0		E.Gate	W.Gate	Total
Franklin Canal	70	70	0	Gate Settings (ft)	5.96	5.96	11.92
JR-WTP	93	85	8	Reservoir Elevation (ft)			4138.6
Riverside Canal	320	210	110	Flow Rate (cfs)			2344
Total Lower Valley	**537**	**419**	118	Difference (Release and Gates Flow) cfs			2
Mexico	106	106	0	U.S.B.R. gate settings	5.77	5.77	11.54