Time of Order: **2000** Date of Order: **7/7/15**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/7/2015

Approved EPCWID: RR Time Faxed to Reclamation: **2000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/7/15**	to	**7/8/15**	**River Boost**	200	350	-150
Arrey Canal	170	170	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1892**	2042	-150
River Pumps	0	0	0	Flow below Percha Dam	1722	1872	-150
Leasburg Canal	200	200	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1522	1672	-150
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-100**	**-250**	150
Del Rio Lateral	30	30	0	Flow below Mesilla Dam	837	837	0
Eastside Canal	185	185	0	Gain/Loss Mesilla-American	**-100**	**-100**	0
Westside Canal	370	370	0	Flow at American Dam	767	767	0
(-) Bypass WW32	**-30**	**-30**	**0**	**District Totals**			
Total Upper Valley	**925**	**925**	**0**	Total for EBID	**820**	850	-30
State Line	**7/9/15**	to	**7/11/15**	Total for EPCWID	**695**	665	30
La Union West TX	25	25	0	**Total for Both Districts**	**1515**	**1515**	**0**
La Union West NM	65	65	0	**Project Totals**			
La Union East TX	80	50	30	Total Gains/Loss	**-200**	**-350**	150
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1692	1692	0
3 Saints East TX	0	0	0	Release	**1892**	2042	-150
3 Saints East NM	0	0	0				
Totals State Line	**190**	**160**	**30**				
Lower Valley	**7/10/15**	to	**7/12/15**	**Fri-Sun**			
UR-WTP	57	57	0		E.Gate	W.Gate	Total
Franklin Canal	140	140	0	Gate Settings (ft)	5.27	5.27	10.54
JR-WTP	93	93	0	Reservoir Elevation (ft)			4135.08
Riverside Canal	300	300	0	Flow Rate (cfs)			1892
Total Lower Valley	**590**	**590**	0	Difference (Release and Gates Flow) cfs			0
Mexico	177	177	0	U.S.B.R. gate settings	5.27	5.27	10.54
	Cut 150 cfs off the boost due to arroyo in Hatch.						