Time of Order: **900** Date of Order: **8/7/15**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 8/7/2015

Approved EPCWID: RR Time Faxed to Reclamation: **900**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**8/7/15**	to	**8/8/15**	**River Boost**	300	300	0
Arrey Canal	100	100	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1719**	1799	-80
River Pumps	0	0	0	Flow below Percha Dam	1619	1699	-80
Leasburg Canal	150	150	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1469	1549	-80
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-200**	**-200**	0
Del Rio Lateral	20	20	0	Flow below Mesilla Dam	719	719	0
Eastside Canal	130	160	-30	Gain/Loss Mesilla-American	**-100**	**-100**	0
Westside Canal	400	450	-50	Flow at American Dam	669	669	0
(-) Bypass WW32	**-50**	**-50**	**0**	**District Totals**			
Total Upper Valley	**750**	**830**	**-80**	Total for EBID	**665**	730	-65
State Line	**8/9/15**	to	**8/12/15**	Total for EPCWID	**577**	592	-15
La Union West TX	25	25	0	**Total for Both Districts**	**1242**	**1322**	**-80**
La Union West NM	65	65	0	**Project Totals**			
La Union East TX	60	60	0	Total Gains/Loss	**-300**	**-300**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1419	1499	-80
3 Saints East TX	0	15	-15	Release	**1719**	1799	-80
3 Saints East NM	0	15	-15				
Totals State Line	**170**	**200**	**-30**				
Lower Valley	**8/10/15**	to	**8/13/15**	**Mon-Thurs**			
UR-WTP	57	57	0		E.Gate	W.Gate	Total
Franklin Canal	70	70	0	Gate Settings (ft)	4.89	4.89	9.78
JR-WTP	85	85	0	Reservoir Elevation (ft)			4134.6
Riverside Canal	280	280	0	Flow Rate (cfs)			1718
Total Lower Valley	**492**	**492**	0	Difference (Release and Gates Flow) cfs			-1
Mexico	177	177	0	U.S.B.R. gate settings	5.10	5.10	10.20