Time of Order: **1000** Date of Order: **8/22/15**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 8/22/2015

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**8/22/15**	to	**8/23/15**	**River Boost**	300	300	0
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1299**	1359	-60
River Pumps	0	0	0	Flow below Percha Dam	1299	1359	-60
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1299	1359	-60
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-200**	**-200**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	779	739	40
Eastside Canal	0	100	-100	Gain/Loss Mesilla-American	**-100**	**-100**	0
Westside Canal	320	320	0	Flow at American Dam	739	699	40
(-) Bypass WW32	**-60**	**-60**	**0**	**District Totals**			
Total Upper Valley	**260**	**360**	**-100**	Total for EBID	**185**	285	-100
State Line	**8/23/15**	to	**8/26/15**	Total for EPCWID	**637**	597	40
La Union West TX	25	25	0	**Total for Both Districts**	**822**	**882**	**-60**
La Union West NM	65	65	0	**Project Totals**			
La Union East TX	50	50	0	Total Gains/Loss	**-300**	**-300**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	999	1059	-60
3 Saints East TX	0	0	0	Release	**1299**	1359	-60
3 Saints East NM	0	0	0				
Totals State Line	**160**	**160**	**0**				
Lower Valley	**8/25/15**	to	**8/27/15**	**Tues-Thurs**			
UR-WTP	59	59	0		E.Gate	W.Gate	Total
Franklin Canal	70	70	0	Gate Settings (ft)	3.46	3.46	6.92
JR-WTP	93	93	0	Reservoir Elevation (ft)			4140.27
Riverside Canal	340	300	40	Flow Rate (cfs)			1298
Total Lower Valley	**562**	**522**	40	Difference (Release and Gates Flow) cfs			-1
Mexico	177	177	0	U.S.B.R. gate settings	3.70	3.70	7.40
	EBID is cutting off the Eastside Canal for the year.						