Time of Order: **1100** Date of Order: **3/26/16**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 3/26/2016

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**3/26/16**	to	**3/27/16**	**River Boost**	918	500	418
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**2000**	500	1500
River Pumps	0	0	0	Flow below Percha Dam	2000	500	1500
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	2000	500	1500
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-942**	**-300**	-642
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	1058	200	858
Eastside Canal	0	0	0	Gain/Loss Mesilla-American	**-200**	**-200**	0
Westside Canal	0	0	0	Flow at American Dam	858	0	858
(-) Bypass WW32	**0**	**0**	**0**	**District Totals**			
Total Upper Valley	**0**	**0**	**0**	Total for EBID	**0**	0	0
State Line	**4/1/16**	to	**4/3/16**	Total for EPCWID	**681**	0	681
La Union West TX	0	0	0	**Total for Both Districts**	**681**	**0**	**681**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	0	0	0	Total Gains/Loss	**-1142**	**-500**	-642
La Union East NM	0	0	0	Total EBID, EPCWID, Mexico	858	0	858
3 Saints East TX	0	0	0	Release	**2000**	500	1500
3 Saints East NM	0	0	0				
Totals State Line	**0**	**0**	**0**				
Lower Valley	**4/1/16**	to	**4/3/16**	**Fri-Sun**			
UR-WTP	11	0	11		E.Gate	W.Gate	Total
Franklin Canal	125	0	125		4.95	4.95	9.90
JR-WTP	70	0	70	Reservoir Elevation (ft)			4143.37
Riverside Canal	475	0	475	Flow Rate (cfs)			2000
Total Lower Valley	**681**	**0**	681	Difference (Release and Gates Flow) cfs			0
Mexico	177	0	177	U.S.B.R. gate settings	4.95	4.95	