Time of Order: **1200** Date of Order: **4/6/16**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 4/6/2016

Approved EPCWID: RR Time Faxed to Reclamation: **1200**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**4/6/16**	to	**4/7/16**	**River Boost**	592	592	0
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1450**	1550	-100
River Pumps	0	0	0	Flow below Percha Dam	1450	1550	-100
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1450	1550	-100
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-392**	**-392**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	908	1008	-100
Eastside Canal	0	0	0	Gain/Loss Mesilla-American	**-200**	**-200**	0
Westside Canal	150	150	0	Flow at American Dam	738	838	-100
(-) Bypass WW32	**-30**	**-30**	**0**	**District Totals**			
Total Upper Valley	**120**	**120**	**0**	Total for EBID	**0**	0	0
State Line	**4/7/16**	to	**4/9/16**	Total for EPCWID	**681**	781	-100
La Union West TX	0	0	0	**Total for Both Districts**	**681**	**781**	**-100**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	120	120	0	Total Gains/Loss	**-592**	**-592**	0
La Union East NM	0	0	0	Total EBID, EPCWID, Mexico	858	958	-100
3 Saints East TX	0	0	0	Release	**1450**	1550	-100
3 Saints East NM	0	0	0				
Totals State Line	**120**	**120**	**0**				
Lower Valley	**4/9/16**	to	**4/10/16**	**Sat-Sun**			
UR-WTP	31	31	0		E.Gate	W.Gate	Total
Franklin Canal	120	120	0		3.65	3.65	7.30
JR-WTP	85	85	0	Reservoir Elevation (ft)			4144.22
Riverside Canal	325	425	-100	Flow Rate (cfs)			1451
Total Lower Valley	**561**	**661**	-100	Difference (Release and Gates Flow) cfs			1
Mexico	177	177	0	U.S.B.R. gate settings	3.65	3.65	7.30