Time of Order: **1000** Date of Order: **4/15/16**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 4/15/2016

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**4/15/16**	to	**4/16/16**	**River Boost**	437	437	0
Arrey Canal	150	0	150	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1150**	1000	150
River Pumps	0	0	0	Flow below Percha Dam	1000	1000	0
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1000	1000	0
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-287**	**-287**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	563	563	0
Eastside Canal	0	0	0	Gain/Loss Mesilla-American	**-150**	**-150**	0
Westside Canal	150	150	0	Flow at American Dam	473	443	30
(-) Bypass WW32	**-60**	**-30**	**-30**	**District Totals**			
Total Upper Valley	**240**	**120**	**120**	Total for EBID	**115**	5	110
State Line	**4/17/16**	to	**4/20/16**	Total for EPCWID	**421**	381	40
La Union West TX	35	30	5	**Total for Both Districts**	**536**	**386**	**150**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	90	85	5	Total Gains/Loss	**-437**	**-437**	0
La Union East NM	0	0	0	Total EBID, EPCWID, Mexico	713	563	150
3 Saints East TX	0	0	0	Release	**1150**	1000	150
3 Saints East NM	0	0	0				
Totals State Line	**125**	**115**	**10**				
Lower Valley	**4/18/16**	to	**4/21/16**	**Mon-Thurs**			
UR-WTP	54	51	3		E.Gate	W.Gate	Total
Franklin Canal	50	50	0		2.81	2.81	5.62
JR-WTP	85	85	0	Reservoir Elevation (ft)			4147.11
Riverside Canal	107	80	27	Flow Rate (cfs)			1151
Total Lower Valley	**296**	**266**	30	Difference (Release and Gates Flow) cfs			1
Mexico	177	177	0	U.S.B.R. gate settings	2.81	2.81	5.62