Time of Order: **1500** Date of Order: **4/22/16**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 4/22/2016

Approved EPCWID: RR Time Faxed to Reclamation: **1500**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**4/22/16**	to	**4/23/16**	**River Boost**	300	337	-37
Arrey Canal	220	220	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1075**	1185	-110
River Pumps	10	10	0	Flow below Percha Dam	855	965	-110
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	845	955	-110
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-200**	**-237**	37
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	535	568	-33
Eastside Canal	0	0	0	Gain/Loss Mesilla-American	**-100**	**-100**	0
Westside Canal	110	150	-40	Flow at American Dam	435	478	-43
(-) Bypass WW32	**0**	**-10**	**10**	**District Totals**			
Total Upper Valley	**340**	**370**	**-30**	Total for EBID	**230**	230	0
State Line	**4/24/16**	to	**4/25/16**	Total for EPCWID	**368**	441	-73
La Union West TX	35	35	0	**Total for Both Districts**	**598**	**671**	**-73**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	75	105	-30	Total Gains/Loss	**-300**	**-337**	37
La Union East NM	0	0	0	Total EBID, EPCWID, Mexico	775	848	-73
3 Saints East TX	0	0	0	Release	**1075**	1185	-110
3 Saints East NM	0	0	0				
Totals State Line	**110**	**140**	**-30**				
Lower Valley	**4/25/16**	to	**4/28/16**	**Mon-Thurs**			
UR-WTP	51	43	8		E.Gate	W.Gate	Total
Franklin Canal	50	75	-25		2.56	2.56	5.12
JR-WTP	82	77	5	Reservoir Elevation (ft)			4149.21
Riverside Canal	75	106	-31	Flow Rate (cfs)			1074
Total Lower Valley	**258**	**301**	-43	Difference (Release and Gates Flow) cfs			-1
Mexico	177	177	0	U.S.B.R. gate settings	2.82	2.82	5.64