Time of Order: **1000** Date of Order: **4/25/16**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 4/25/2016

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**4/25/16**	to	**4/26/16**	**River Boost**	300	300	0
Arrey Canal	200	140	60	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**945**	885	60
River Pumps	10	10	0	Flow below Percha Dam	745	745	0
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	735	735	0
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-200**	**-200**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	535	535	0
Eastside Canal	0	0	0	Gain/Loss Mesilla-American	**-100**	**-100**	0
Westside Canal	0	0	0	Flow at American Dam	435	435	0
(-) Bypass WW32	**0**	**0**	**0**	**District Totals**			
Total Upper Valley	**210**	**150**	**60**	Total for EBID	**210**	150	60
State Line	**4/25/16**	to	**4/25/16**	Total for EPCWID	**258**	258	0
La Union West TX	0	0	0	**Total for Both Districts**	**468**	**408**	**60**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	0	0	0	Total Gains/Loss	**-300**	**-300**	0
La Union East NM	0	0	0	Total EBID, EPCWID, Mexico	645	585	60
3 Saints East TX	0	0	0	Release	**945**	885	60
3 Saints East NM	0	0	0				
Totals State Line	**0**	**0**	**0**				
Lower Valley	**4/25/16**	to	**4/28/16**	**Mon-Thurs**			
UR-WTP	51	51	0		E.Gate	W.Gate	Total
Franklin Canal	50	50	0		2.24	2.24	4.48
JR-WTP	82	82	0	Reservoir Elevation (ft)			4149.52
Riverside Canal	75	75	0	Flow Rate (cfs)			943
Total Lower Valley	**258**	**258**	0	Difference (Release and Gates Flow) cfs			-2
Mexico	177	177	0	U.S.B.R. gate settings	2.24	2.24	4.48