Time of Order: **700** Date of Order: **5/21/16**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 5/21/2016

Approved EPCWID: RR Time Faxed to Reclamation: **700**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**5/21/16**	to	**5/22/16**	**River Boost**	-300	-300	0
Arrey Canal	170	170	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**847**	927	-80
River Pumps	10	10	0	Flow below Percha Dam	677	757	-80
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	667	747	-80
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-150**	**-150**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	517	497	20
Eastside Canal	0	0	0	Gain/Loss Mesilla-American	**-150**	**-150**	0
Westside Canal	0	100	-100	Flow at American Dam	367	367	0
(-) Bypass WW32	**0**	**-20**	**20**	**District Totals**			
Total Upper Valley	**180**	**260**	**-80**	Total for EBID	**180**	180	0
State Line	**5/23/16**	to	**5/25/16**	Total for EPCWID	**314**	394	-80
La Union West TX	0	40	-40	**Total for Both Districts**	**494**	**574**	**-80**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	0	40	-40	Total Gains/Loss	**-300**	**-300**	0
La Union East NM	0	0	0	Total EBID, EPCWID, Mexico	547	627	-80
3 Saints East TX	0	0	0	Release	**847**	927	-80
3 Saints East NM	0	0	0				
Totals State Line	**0**	**80**	**-80**				
Lower Valley	**5/23/16**	to	**5/26/16**	**Mon-Thurs**			
UR-WTP	54	54	0		E.Gate	W.Gate	Total
Franklin Canal	65	65	0		1.96	1.96	3.92
JR-WTP	85	85	0	Reservoir Elevation (ft)			4151.65
Riverside Canal	110	110	0	Flow Rate (cfs)			845
Total Lower Valley	**314**	**314**	0	Difference (Release and Gates Flow) cfs			-2
Mexico	53	53	0	U.S.B.R. gate settings	1.96	1.96	3.92