Time of Order: **1000** Date of Order: **5/23/16**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 5/23/2016

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**5/23/16**	to	**5/24/16**	**River Boost**	-200	-300	100
Arrey Canal	170	170	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**717**	847	-130
River Pumps	10	10	0	Flow below Percha Dam	547	677	-130
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	537	667	-130
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-100**	**-150**	50
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	437	517	-80
Eastside Canal	0	0	0	Gain/Loss Mesilla-American	**-100**	**-150**	50
Westside Canal	0	0	0	Flow at American Dam	337	367	-30
(-) Bypass WW32	**0**	**0**	**0**	**District Totals**			
Total Upper Valley	**180**	**180**	**0**	Total for EBID	**180**	180	0
State Line	**5/23/16**	to	**5/25/16**	Total for EPCWID	**284**	314	-30
La Union West TX	0	0	0	**Total for Both Districts**	**464**	**494**	**-30**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	0	0	0	Total Gains/Loss	**-200**	**-300**	100
La Union East NM	0	0	0	Total EBID, EPCWID, Mexico	517	547	-30
3 Saints East TX	0	0	0	Release	**717**	847	-130
3 Saints East NM	0	0	0				
Totals State Line	**0**	**0**	**0**				
Lower Valley	**5/26/16**	to	**5/26/16**	**Thurs**			
UR-WTP	54	54	0		E.Gate	W.Gate	Total
Franklin Canal	40	65	-25		1.65	1.65	3.30
JR-WTP	85	85	0	Reservoir Elevation (ft)			4152.18
Riverside Canal	105	110	-5	Flow Rate (cfs)			715
Total Lower Valley	**284**	**314**	-30	Difference (Release and Gates Flow) cfs			-2
Mexico	53	53	0	U.S.B.R. gate settings	1.96	1.96	3.92