Time of Order: **1000** Date of Order: **8/2/16**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 8/2/2016

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**8/2/16**	to	**8/3/16**	**River Boost**	-275	-275	0
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1808**	1806	2
River Pumps	10	10	0	Flow below Percha Dam	1808	1806	2
Leasburg Canal	200	200	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1598	1596	2
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-200**	**-200**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	848	846	2
Eastside Canal	150	150	0	Gain/Loss Mesilla-American	**-75**	**-75**	0
Westside Canal	400	400	0	Flow at American Dam	813	831	-18
(-) Bypass WW32	**-40**	**-60**	**20**	**District Totals**			
Total Upper Valley	**720**	**700**	**20**	Total for EBID	**615**	615	0
State Line	**8/4/16**	to	**8/6/16**	Total for EPCWID	**724**	722	2
La Union West TX	10	10	0	**Total for Both Districts**	**1339**	**1337**	**2**
La Union West NM	60	60	0	**Project Totals**			
La Union East TX	80	60	20	Total Gains/Loss	**-275**	**-275**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1533	1531	2
3 Saints East TX	15	15	0	Release	**1808**	1806	2
3 Saints East NM	15	15	0				
Totals State Line	**200**	**180**	**20**				
Lower Valley	**8/5/16**	to	**8/7/16**	**Fri-Sun**			
UR-WTP	46	39	7		E.Gate	W.Gate	Total
Franklin Canal	160	110	50		4.73	4.73	9.46
JR-WTP	88	88	0	Reservoir Elevation (ft)			4139.89
Riverside Canal	325	400	-75	Flow Rate (cfs)			1805
Total Lower Valley	**619**	**637**	-18	Difference (Release and Gates Flow) cfs			-3
Mexico	194	194	0	U.S.B.R. gate settings	4.73	4.73	9.46