Time of Order: **1000** Date of Order: **8/9/16**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 8/9/2016

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**8/9/16**	to	**8/10/16**	**River Boost**	-200	-200	0
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1808**	1683	125
River Pumps	0	0	0	Flow below Percha Dam	1808	1683	125
Leasburg Canal	160	160	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1648	1523	125
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-150**	**-150**	0
Del Rio Lateral	20	20	0	Flow below Mesilla Dam	898	773	125
Eastside Canal	180	180	0	Gain/Loss Mesilla-American	**-50**	**-50**	0
Westside Canal	400	400	0	Flow at American Dam	888	783	105
(-) Bypass WW32	**-40**	**-60**	**20**	**District Totals**			
Total Upper Valley	**720**	**700**	**20**	Total for EBID	**630**	630	0
State Line	**8/11/16**	to	**8/13/16**	Total for EPCWID	**784**	659	125
La Union West TX	10	10	0	**Total for Both Districts**	**1414**	**1289**	**125**
La Union West NM	60	60	0	**Project Totals**			
La Union East TX	80	60	20	Total Gains/Loss	**-200**	**-200**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1608	1483	125
3 Saints East TX	0	0	0	Release	**1808**	1683	125
3 Saints East NM	0	0	0				
Totals State Line	**170**	**150**	**20**				
Lower Valley	**8/12/16**	to	**8/14/16**	**Fri-Sun**			
UR-WTP	46	46	0		E.Gate	W.Gate	Total
Franklin Canal	160	80	80		4.79	4.79	9.58
JR-WTP	88	88	0	Reservoir Elevation (ft)			4139.1
Riverside Canal	400	375	25	Flow Rate (cfs)			1809
Total Lower Valley	**694**	**589**	105	Difference (Release and Gates Flow) cfs			1
Mexico	194	194	0	U.S.B.R. gate settings	4.48	4.48	8.96