Time of Order: **1000** Date of Order: **9/7/16**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 9/7/2016

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**9/7/16**	to	**9/8/16**	**River Boost**	0	0	0
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**785**	885	-100
River Pumps	0	0	0	Flow below Percha Dam	785	885	-100
Leasburg Canal	115	115	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	670	770	-100
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**0**	**0**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	410	440	-30
Eastside Canal	50	80	-30	Gain/Loss Mesilla-American	**0**	**0**	0
Westside Canal	210	250	-40	Flow at American Dam	410	440	-30
(-) Bypass WW32	**0**	**0**	**0**	**District Totals**			
Total Upper Valley	**375**	**445**	**-70**	Total for EBID	**305**	375	-70
State Line	**9/8/16**	to	**9/10/16**	Total for EPCWID	**409**	439	-30
La Union West TX	10	10	0	**Total for Both Districts**	**714**	**814**	**-100**
La Union West NM	60	60	0	**Project Totals**			
La Union East TX	60	60	0	Total Gains/Loss	**0**	**0**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	785	885	-100
3 Saints East TX	0	0	0	Release	**785**	885	-100
3 Saints East NM	0	0	0				
Totals State Line	**150**	**150**	**0**				
Lower Valley	**9/10/16**	to	**9/11/16**	**Sat-Sun**			
UR-WTP	39	39	0		E.Gate	W.Gate	Total
Franklin Canal	160	160	0		2.23	2.23	4.46
JR-WTP	70	70	0	Reservoir Elevation (ft)			4136.69
Riverside Canal	70	100	-30	Flow Rate (cfs)			784
Total Lower Valley	**339**	**369**	-30	Difference (Release and Gates Flow) cfs			-1
Mexico	71	71	0	U.S.B.R. gate settings	2.65	2.65	5.30