Time of Order: **1000** Date of Order: **9/16/16**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 9/16/2016

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**9/16/16**	to	**9/17/16**	**River Boost**	0	0	0
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**480**	383	97
River Pumps	0	0	0	Flow below Percha Dam	480	383	97
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	480	383	97
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**0**	**0**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	290	233	57
Eastside Canal	40	0	40	Gain/Loss Mesilla-American	**0**	**0**	0
Westside Canal	150	150	0	Flow at American Dam	290	233	57
(-) Bypass WW32	**0**	**0**	**0**	**District Totals**			
Total Upper Valley	**190**	**150**	**40**	Total for EBID	**0**	0	0
State Line	**9/18/16**	to	**9/21/16**	Total for EPCWID	**480**	383	97
La Union West TX	40	40	0	**Total for Both Districts**	**480**	**383**	**97**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	110	110	0	Total Gains/Loss	**0**	**0**	0
La Union East NM	0	0	0	Total EBID, EPCWID, Mexico	480	383	97
3 Saints East TX	40	0	40	Release	**480**	383	97
3 Saints East NM	0	0	0				
Totals State Line	**190**	**150**	**40**				
Lower Valley	**9/19/16**	to	**9/22/16**	**Mon-Thurs**			
UR-WTP	50	43	7		E.Gate	W.Gate	Total
Franklin Canal	50	45	5		1.45	1.45	2.90
JR-WTP	80	65	15	Reservoir Elevation (ft)			4134.06
Riverside Canal	110	80	30	Flow Rate (cfs)			486
Total Lower Valley	**290**	**233**	57	Difference (Release and Gates Flow) cfs			6
Mexico	0	0	0	U.S.B.R. gate settings	1.45	1.45	2.90