Time of Order: **1100** Date of Order: **4/16/17**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 4/16/2017

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**4/16/17**	to	**4/17/17**	**River Boost**	-438	-438	0
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1113**	1113	0
River Pumps	20	0	20	Flow below Percha Dam	1113	1113	0
Leasburg Canal	0	0	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1093	1113	-20
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-338**	**-338**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	605	625	-20
Eastside Canal	0	0	0	Gain/Loss Mesilla-American	**-100**	**-100**	0
Westside Canal	150	150	0	Flow at American Dam	585	605	-20
(-) Bypass WW32	**-80**	**-80**	**0**	**District Totals**			
Total Upper Valley	**90**	**70**	**20**	Total for EBID	**20**	0	20
State Line	**4/16/17**	to	**4/19/17**	Total for EPCWID	**478**	498	-20
La Union West TX	0	0	0	**Total for Both Districts**	**498**	**498**	**0**
La Union West NM	0	0	0	**Project Totals**			
La Union East TX	70	70	0	Total Gains/Loss	**-438**	**-438**	0
La Union East NM	0	0	0	Total EBID, EPCWID, Mexico	675	675	0
3 Saints East TX	0	0	0	Release	**1113**	1113	0
3 Saints East NM	0	0	0				
Totals State Line	**70**	**70**	**0**				
Lower Valley	**4/19/17**	to	**4/20/17**	**Wed-Thurs**			
UR-WTP	23	23	0		E.Gate	W.Gate	Total
Franklin Canal	80	80	0		2.60	2.60	5.20
JR-WTP	85	85	0	Reservoir Elevation (ft)			4150.95
Riverside Canal	220	240	-20	Flow Rate (cfs)			1114
Total Lower Valley	**408**	**428**	-20	Difference (Release and Gates Flow) cfs			1
Mexico	177	177	0	U.S.B.R. gate settings	2.60	2.60	5.20