Time of Order: **1100** Date of Order: **5/3/17**

## all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 5/3/2017

Approved EPCWID: RR Time Faxed to Reclamation: **1100**

| | Current | Prior | Change | | Current | Prior | Change |
|---|---|---|---|---|---|---|---|
| **Upper Valley** | **5/3/17** | to | **5/4/17** | **River Boost** | -300 | -300 | 0 |
| Arrey Canal | 250 | 220 | 30 | **River Reaches/Stations** | | | |
| (-) Bypass | 0 | 0 | 0 | Caballo Release | **1178** | 1178 | 0 |
| River Pumps | 20 | 20 | 0 | Flow below Percha Dam | 928 | 958 | -30 |
| Leasburg Canal | 0 | 0 | 0 | (-) By pass Leasburg WW 8 | 0 | 0 | 0 |
| (-) Bypass | 0 | 0 | 0 | Flow at Leasburg Cable | 908 | 938 | -30 |
| California Ext. | 0 | 0 | 0 | Gain/Loss Leasburg-Mesilla | **-200** | **-200** | 0 |
| Del Rio Lateral | 0 | 0 | 0 | Flow below Mesilla Dam | 568 | 598 | -30 |
| Eastside Canal | 40 | 40 | 0 | Gain/Loss Mesilla-American | **-100** | **-100** | 0 |
| Westside Canal | 100 | 100 | 0 | Flow at American Dam | 518 | 548 | -30 |
| (-) Bypass WW32 | **-50** | **-50** | **0** | **District Totals** | | | |
| **Total Upper Valley** | **360** | **330** | **30** | Total for EBID | **270** | 240 | 30 |
| **State Line** | **5/4/17** | to | **5/6/17** | Total for EPCWID | **431** | 461 | -30 |
| La Union West TX | 0 | 0 | 0 | **Total for Both Districts** | **701** | **701** | **0** |
| La Union West NM | 0 | 0 | 0 | **Project Totals** | | | |
| La Union East TX | 50 | 50 | 0 | Total Gains/Loss | **-300** | **-300** | 0 |
| La Union East NM | 0 | 0 | 0 | Total EBID, EPCWID, Mexico | 878 | 878 | 0 |
| 3 Saints East TX | 40 | 40 | 0 | Release | **1178** | 1178 | 0 |
| 3 Saints East NM | 0 | 0 | 0 | | | | |
| **Totals State Line** | **90** | **90** | **0** | | | | |
| **Lower Valley** | **5/6/17** | to | **5/7/17** | **Sat-Sun** | | | |
| UR-WTP | 46 | 46 | 0 | | E.Gate | W.Gate | Total |
| Franklin Canal | 30 | 60 | -30 | | 2.74 | 2.74 | 5.48 |
| JR-WTP | 85 | 85 | 0 | Reservoir Elevation (ft) | | | 4151.39 |
| Riverside Canal | 180 | 180 | 0 | Flow Rate (cfs) | | | 1180 |
| **Total Lower Valley** | **341** | **371** | -30 | Difference (Release and Gates Flow) cfs | | | 2 |
| **Mexico** | 177 | 177 | 0 | U.S.B.R. gate settings | 2.74 | 2.74 | 5.48 |
| | **Arrey was increase by 30 cfs and Franklin was lowered by 30 cfs this will leave the release** | | | | | | |
| | **the same.** | | | | | | |