Time of Order: **1000** Date of Order: **5/25/17**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 5/25/2017

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**5/25/17**	to	**5/26/17**	**River Boost**	-275	-275	0
Arrey Canal	210	210	0	**River Reaches/Stations**			
(-) Bypass	-20	-20	0	Caballo Release	**1612**	1612	0
River Pumps	20	20	0	Flow below Percha Dam	1402	1402	0
Leasburg Canal	210	210	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1192	1192	0
California Ext.	10	0	10	Gain/Loss Leasburg-Mesilla	**-200**	**-200**	0
Del Rio Lateral	20	20	0	Flow below Mesilla Dam	432	432	0
Eastside Canal	170	140	30	Gain/Loss Mesilla-American	**-75**	**-75**	0
Westside Canal	360	400	-40	Flow at American Dam	427	427	0
(-) Bypass WW32	**-70**	**-70**	**0**	**District Totals**			
Total Upper Valley	**910**	**910**	**0**	Total for EBID	**845**	845	0
State Line	**5/25/201**	to	**5/27/17**	Total for EPCWID	**386**	386	0
La Union West TX	15	15	0	**Total for Both Districts**	**1231**	**1231**	**0**
La Union West NM	35	35	0	**Project Totals**			
La Union East TX	50	50	0	Total Gains/Loss	**-275**	**-275**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1337	1337	0
3 Saints East TX	0	0	0	Release	**1612**	1612	0
3 Saints East NM	0	0	0				
Totals State Line	**120**	**120**	**0**				
Lower Valley	**5/26/17**	to	**5/28/17**	**Fri-Sun**			
UR-WTP	46	46	0		E.Gate	W.Gate	Total
Franklin Canal	40	40	0		3.80	3.80	7.60
JR-WTP	85	85	0	Reservoir Elevation (ft)			4150.33
Riverside Canal	150	150	0	Flow Rate (cfs)			1633
Total Lower Valley	**321**	**321**	0	Difference (Release and Gates Flow) cfs			21
Mexico	106	106	0	U.S.B.R. gate settings	3.80	3.80	7.60