Time of Order: **1000** Date of Order: **6/5/17**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/5/2017

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/5/17**	to	**6/6/17**	**River Boost**	-225	-225	0
Arrey Canal	200	170	30	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1732**	1732	0
River Pumps	20	20	0	Flow below Percha Dam	1532	1562	-30
Leasburg Canal	260	260	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1252	1282	-30
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-150**	**-150**	0
Del Rio Lateral	20	20	0	Flow below Mesilla Dam	542	572	-30
Eastside Canal	140	140	0	Gain/Loss Mesilla-American	**-75**	**-75**	0
Westside Canal	400	400	0	Flow at American Dam	537	567	-30
(-) Bypass WW32	**-70**	**-70**	0	**District Totals**			
Total Upper Valley	**970**	**940**	**30**	Total for EBID	**890**	875	15
State Line	**6/7/17**	to	**6/7/17**	Total for EPCWID	**511**	526	-15
La Union West TX	15	15	0	**Total for Both Districts**	**1401**	**1401**	**0**
La Union West NM	35	35	0	**Project Totals**			
La Union East TX	50	50	0	Total Gains/Loss	**-225**	**-225**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1507	1507	0
3 Saints East TX	15	0	15	Release	**1732**	1732	0
3 Saints East NM	10	0	10				
Totals State Line	**145**	**120**	**25**				
Lower Valley	**6/8/17**	to	**6/8/17**	**Thurs**			
UR-WTP	46	46	0		E.Gate	W.Gate	Total
Franklin Canal	60	60	0		4.00	4.00	8.00
JR-WTP	85	85	0	Reservoir Elevation (ft)			4150.98
Riverside Canal	240	270	-30	Flow Rate (cfs)			1737
Total Lower Valley	**431**	**461**	-30	Difference (Release and Gates Flow) cfs			5
Mexico	106	106	0	U.S.B.R. gate settings	4.00	4.00	8.00