Time of Order: **1000** Date of Order: **6/10/17**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/10/2017

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/10/17**	to	**6/11/17**	**River Boost**	-225	-225	0
Arrey Canal	180	220	-40	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1792**	1792	0
River Pumps	20	20	0	Flow below Percha Dam	1612	1572	40
Leasburg Canal	230	250	-20	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1362	1302	60
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-150**	**-150**	0
Del Rio Lateral	20	20	0	Flow below Mesilla Dam	652	592	60
Eastside Canal	140	140	0	Gain/Loss Mesilla-American	**-75**	**-75**	0
Westside Canal	400	400	0	Flow at American Dam	647	587	60
(-) Bypass WW32	**-70**	**-70**	0	**District Totals**			
Total Upper Valley	**920**	**980**	**-60**	Total for EBID	**855**	915	-60
State Line	**6/11/17**	to	**6/14/17**	Total for EPCWID	**606**	546	60
La Union West TX	15	15	0	**Total for Both Districts**	**1461**	**1461**	**0**
La Union West NM	35	35	0	**Project Totals**			
La Union East TX	50	50	0	Total Gains/Loss	**-225**	**-225**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1567	1567	0
3 Saints East TX	0	0	0	Release	**1792**	1792	0
3 Saints East NM	0	0	0				
Totals State Line	**120**	**120**	**0**				
Lower Valley	**6/13/17**	to	**6/15/17**	**Tues-Thurs**			
UR-WTP	46	46	0		E.Gate	W.Gate	Total
Franklin Canal	90	60	30		4.12	4.12	8.24
JR-WTP	85	85	0	Reservoir Elevation (ft)			4151.09
Riverside Canal	320	290	30	Flow Rate (cfs)			1795
Total Lower Valley	**541**	**481**	60	Difference (Release and Gates Flow) cfs			3
Mexico	106	106	0	U.S.B.R. gate settings	4.12	4.12	8.24