Time of Order: **1000** Date of Order: **6/24/17**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/24/2017

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/24/17**	to	**6/25/17**	**River Boost**	-265	-225	-40
Arrey Canal	230	230	0	**River Reaches/Stations**			
(-) Bypass	-40	0	-40	Caballo Release	**2524**	2524	0
River Pumps	20	20	0	Flow below Percha Dam	2294	2294	0
Leasburg Canal	290	290	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	2024	1984	40
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-175**	**-175**	0
Del Rio Lateral	20	20	0	Flow below Mesilla Dam	1064	1024	40
Eastside Canal	205	205	0	Gain/Loss Mesilla-American	**-90**	**-50**	-40
Westside Canal	560	560	0	Flow at American Dam	1014	1014	0
(-) Bypass WW32	**-40**	**-40**	0	**District Totals**			
Total Upper Valley	**1245**	**1285**	**-40**	Total for EBID	**1135**	1175	-40
State Line	**6/25/17**	to	**6/28/17**	Total for EPCWID	**947**	947	0
La Union West TX	30	30	0	**Total for Both Districts**	**2082**	**2122**	**-40**
La Union West NM	110	110	0	**Project Totals**			
La Union East TX	80	80	0	Total Gains/Loss	**-265**	**-225**	-40
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	2259	2299	-40
3 Saints East TX	0	0	0	Release	**2524**	2524	0
3 Saints East NM	0	0	0				
Totals State Line	**240**	**240**	**0**				
Lower Valley	**6/26/17**	to	**6/29/17**	**Mon-Thurs**			
UR-WTP	54	54	0		E.Gate	W.Gate	Total
Franklin Canal	130	130	0		5.58	5.58	11.16
JR-WTP	85	85	0	Reservoir Elevation (ft)			4150.46
Riverside Canal	568	568	0	Flow Rate (cfs)			2524
Total Lower Valley	**837**	**837**	0	Difference (Release and Gates Flow) cfs			0
Mexico	177	177	0	U.S.B.R. gate settings	5.58	5.58	11.16