Time of Order: **1000** Date of Order: **7/16/17**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/16/2017

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/16/17**	to	**7/17/17**	**River Boost**	-125	-150	25
Arrey Canal	160	160	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**2126**	2259	-133
River Pumps	20	20	0	Flow below Percha Dam	1966	2099	-133
Leasburg Canal	250	290	-40	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1696	1789	-93
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-100**	**-125**	25
Del Rio Lateral	20	0	20	Flow below Mesilla Dam	836	874	-38
Eastside Canal	230	210	20	Gain/Loss Mesilla-American	**-25**	**-25**	0
Westside Canal	510	580	-70	Flow at American Dam	821	859	-38
(-) Bypass WW32	**-10**	**-10**	0	**District Totals**			
Total Upper Valley	**1180**	**1250**	**-70**	Total for EBID	**1030**	1100	-70
State Line	**7/16/17**	to	**7/19/17**	Total for EPCWID	**794**	832	-38
La Union West TX	60	60	0	**Total for Both Districts**	**1824**	**1932**	**-108**
La Union West NM	40	40	0	**Project Totals**			
La Union East TX	90	90	0	Total Gains/Loss	**-125**	**-150**	25
La Union East NM	30	30	0	Total EBID, EPCWID, Mexico	2001	2109	-108
3 Saints East TX	0	0	0	Release	**2126**	2259	-133
3 Saints East NM	0	0	0				
Totals State Line	**220**	**220**	**0**				
Lower Valley	**7/19/17**	to	**7/20/17**	**Wed-Thurs**			
UR-WTP	54	54	0		E.Gate	W.Gate	Total
Franklin Canal	100	100	0		4.80	4.80	9.60
JR-WTP	85	85	0	Reservoir Elevation (ft)			4151.07
Riverside Canal	405	443	-38	Flow Rate (cfs)			2125
Total Lower Valley	**644**	**682**	-38	Difference (Release and Gates Flow) cfs			-1
Mexico	177	177	0	U.S.B.R. gate settings	5.06	5.06	10.12