Time of Order: **1000** Date of Order: **9/22/17**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 9/22/2017

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**9/22/17**	to	**9/23/17**	**River Accretions**	50	50	0
Arrey Canal	140	140	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1622**	1618	4
River Pumps	20	20	0	Flow below Percha Dam	1482	1478	4
Leasburg Canal	250	190	60	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1212	1268	-56
California Ext.	20	20	0	Gain/Loss Leasburg-Mesilla	**0**	**0**	0
Del Rio Lateral	20	20	0	Flow below Mesilla Dam	552	608	-56
Eastside Canal	200	200	0	Gain/Loss Mesilla-American	**50**	**50**	0
Westside Canal	420	420	0	Flow at American Dam	612	708	-96
(-) Bypass WW32	**-10**	**-50**	40	**District Totals**			
Total Upper Valley	**1060**	**960**	**100**	Total for EBID	**940**	870	70
State Line	**9/24/17**	to	**9/27/17**	Total for EPCWID	**555**	621	-66
La Union West TX	15	15	0	**Total for Both Districts**	**1495**	**1491**	**4**
La Union West NM	85	85	0	**Project Totals**			
La Union East TX	90	60	30	Total Gains/Loss	**50**	**50**	0
La Union East NM	30	20	10	Total EBID, EPCWID, Mexico	1672	1668	4
3 Saints East TX	15	15	0	Release	**1622**	1618	4
3 Saints East NM	15	15	0				
Totals State Line	**250**	**210**	**40**				
Lower Valley	**9/25/17**	to	**9/28/17**	**Mon-Thurs**			
UR-WTP	50	46	4		E.Gate	W.Gate	Total
Franklin Canal	50	80	-30		4.15	4.15	8.30
JR-WTP	85	85	0	Reservoir Elevation (ft)			4141.89
Riverside Canal	250	320	-70	Flow Rate (cfs)			1610
Total Lower Valley	**435**	**531**	-96	Difference (Release and Gates Flow) cfs			-12
Mexico	177	177	0	U.S.B.R. gate settings	4.15	4.15	8.30