Time of Order: **1000** Date of Order: **6/1/18**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/1/2018

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/1/18**	to	**6/2/18**	**River Boost**	-200	-150	-50
Arrey Canal	250	250	0	**River Reaches/Stations**			
(-) Bypass	-40	-40	0	Caballo Release	**1832**	1572	260
River Pumps	20	20	0	Flow below Percha Dam	1582	1322	260
Leasburg Canal	230	210	20	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1372	1132	240
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-100**	**-50**	-50
Del Rio Lateral	20	0	20	Flow below Mesilla Dam	542	432	110
Eastside Canal	210	210	0	Gain/Loss Mesilla-American	**-100**	**-100**	0
Westside Canal	500	440	60	Flow at American Dam	502	392	110
(-) Bypass WW32	**-60**	**-60**	0	**District Totals**			
Total Upper Valley	**1130**	**1030**	**100**	Total for EBID	**1075**	975	100
State Line	**6/3/18**	to	**6/6/18**	Total for EPCWID	**504**	394	110
La Union West TX	10	10	0	**Total for Both Districts**	**1579**	**1369**	**210**
La Union West NM	70	70	0	**Project Totals**			
La Union East TX	30	30	0	Total Gains/Loss	**-200**	**-150**	-50
La Union East NM	40	40	0	Total EBID, EPCWID, Mexico	1632	1422	210
3 Saints East TX	15	15	0	Release	**1832**	1572	260
3 Saints East NM	15	15	0				
Totals State Line	**180**	**180**	**0**				
Lower Valley	**6/4/18**	to	**6/7/18**	**Mon-Thurs**			
UR-WTP	54	50	4		E.Gate	W.Gate	Total
Franklin Canal	60	0	60		4.59	4.59	9.18
JR-WTP	85	85	0	Reservoir Elevation (ft)			4143.38
Riverside Canal	250	204	46	Flow Rate (cfs)			1835
Total Lower Valley	**449**	**339**	110	Difference (Release and Gates Flow) cfs			3
Mexico	53	53	0	U.S.B.R. gate settings	4.59	4.59	9.18