Time of Order: **1000** Date of Order: **6/2/18**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/2/2018

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/2/18**	to	**6/3/18**	**River Boost**	-200	-200	0
Arrey Canal	250	250	0	**River Reaches/Stations**			
(-) Bypass	-50	-40	-10	Caballo Release	**1982**	1832	150
River Pumps	20	20	0	Flow below Percha Dam	1732	1582	150
Leasburg Canal	240	230	10	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1522	1372	150
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-100**	**-100**	0
Del Rio Lateral	20	20	0	Flow below Mesilla Dam	692	542	150
Eastside Canal	210	210	0	Gain/Loss Mesilla-American	**-100**	**-100**	0
Westside Canal	500	500	0	Flow at American Dam	652	502	150
(-) Bypass WW32	**-60**	**-60**	0	**District Totals**			
Total Upper Valley	**1130**	**1130**	**0**	Total for EBID	**1065**	1075	-10
State Line	**6/3/18**	to	**6/6/18**	Total for EPCWID	**664**	504	160
La Union West TX	20	10	10	**Total for Both Districts**	**1729**	**1579**	**150**
La Union West NM	80	70	10	**Project Totals**			
La Union East TX	30	30	0	Total Gains/Loss	**-200**	**-200**	0
La Union East NM	40	40	0	Total EBID, EPCWID, Mexico	1782	1632	150
3 Saints East TX	15	15	0	Release	**1982**	1832	150
3 Saints East NM	15	15	0				
Totals State Line	**200**	**180**	**20**				
Lower Valley	**6/5/18**	to	**6/7/18**	**Tues-Thurs**			
UR-WTP	54	54	0		E.Gate	W.Gate	Total
Franklin Canal	110	60	50		4.91	4.91	9.82
JR-WTP	85	85	0	Reservoir Elevation (ft)			4143.38
Riverside Canal	350	250	100	Flow Rate (cfs)			1981
Total Lower Valley	**599**	**449**	150	Difference (Release and Gates Flow) cfs			-1
Mexico	53	53	0	U.S.B.R. gate settings	4.59	4.59	9.18