Time of Order: **1000** Date of Order: **7/7/18**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/7/2018

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/7/18**	to	**7/8/18**	**River Boost**	-100	-100	0
Arrey Canal	0	0	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**1804**	1804	0
River Pumps	0	0	0	Flow below Percha Dam	1804	1804	0
Leasburg Canal	260	310	-50	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1544	1494	50
California Ext.	0	10	-10	Gain/Loss Leasburg-Mesilla	**-100**	**-100**	0
Del Rio Lateral	20	20	0	Flow below Mesilla Dam	674	594	80
Eastside Canal	170	190	-20	Gain/Loss Mesilla-American	**0**	**0**	0
Westside Canal	580	580	0	Flow at American Dam	704	624	80
(-) Bypass WW32	**-30**	**-30**	0	**District Totals**			
Total Upper Valley	**1000**	**1080**	**-80**	Total for EBID	**900**	980	-80
State Line	**7/8/18**	to	**7/11/18**	Total for EPCWID	**663**	583	80
La Union West TX	20	20	0	**Total for Both Districts**	**1563**	**1563**	**0**
La Union West NM	90	90	0	**Project Totals**			
La Union East TX	80	80	0	Total Gains/Loss	**-100**	**-100**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1704	1704	0
3 Saints East TX	0	0	0	Release	**1804**	1804	0
3 Saints East NM	0	0	0				
Totals State Line	**210**	**210**	**0**				
Lower Valley	**7/10/18**	to	**7/12/18**	**Tues-Thurs**			
UR-WTP	46	46	0		E.Gate	W.Gate	Total
Franklin Canal	70	70	0		4.70	4.70	9.40
JR-WTP	77	77	0	Reservoir Elevation (ft)			4140.37
Riverside Canal	370	290	80	Flow Rate (cfs)			1805
Total Lower Valley	**563**	**483**	80	Difference (Release and Gates Flow) cfs			1
Mexico	141	141	0	U.S.B.R. gate settings	4.70	4.70	9.40