Time of Order: **900** Date of Order: **6/12/19**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/12/2019

Approved EPCWID: RR Time Faxed to Reclamation: **900**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/12/19**	to	**6/13/19**	**River Boost**	-350	-350	0
Arrey Canal	240	240	0	**River Reaches/Stations**			
(-) Bypass	-40	-80	40	Caballo Release	**2049**	2009	40
River Pumps	20	20	0	Flow below Percha Dam	1809	1769	40
Leasburg Canal	260	260	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1569	1569	0
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-175**	**-175**	0
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	864	864	0
Eastside Canal	190	190	0	Gain/Loss Mesilla-American	**-175**	**-175**	0
Westside Canal	340	340	0	Flow at American Dam	739	739	0
(-) Bypass WW32	**-50**	**-50**	0	**District Totals**			
Total Upper Valley	**960**	**920**	**40**	Total for EBID	**860**	820	40
State Line	**6/13/19**	to	**6/15/19**	Total for EPCWID	**662**	662	0
La Union West TX	20	20	0	**Total for Both Districts**	**1522**	**1482**	**40**
La Union West NM	60	60	0	**Project Totals**			
La Union East TX	60	60	0	Total Gains/Loss	**-350**	**-350**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1699	1659	40
3 Saints East TX	20	20	0	Release	**2049**	2009	40
3 Saints East NM	10	10	0				
Totals State Line	**190**	**190**	**0**				
Lower Valley	**6/14/19**	to	**6/16/19**	**Fri-Sun**			
UR-WTP	46	46	0		E.Gate	W.Gate	Total
Franklin Canal	170	170	0		4.90	4.90	9.80
JR-WTP	46	46	0	Reservoir Elevation (ft)			4146.24
Riverside Canal	300	300	0	Flow Rate (cfs)			2053
Total Lower Valley	**562**	**562**	0	Difference (Release and Gates Flow) cfs			4
Mexico	177	177	0	U.S.B.R. gate settings	4.90	4.90	9.80