Time of Order: **1000** Date of Order: **6/21/19**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/21/2019

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/21/19**	to	**6/22/19**	**River Boost**	-400	-300	-100
Arrey Canal	240	240	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**2105**	2233	-128
River Pumps	20	20	0	Flow below Percha Dam	1865	1993	-128
Leasburg Canal	260	290	-30	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1585	1683	-98
California Ext.	10	10	0	Gain/Loss Leasburg-Mesilla	**-200**	**-150**	-50
Del Rio Lateral	20	20	0	Flow below Mesilla Dam	725	873	-148
Eastside Canal	180	180	0	Gain/Loss Mesilla-American	**-200**	**-150**	-50
Westside Canal	450	450	0	Flow at American Dam	585	773	-188
(-) Bypass WW32	**-60**	**-50**	-10	**District Totals**			
Total Upper Valley	**1120**	**1160**	**-40**	Total for EBID	**1050**	1090	-40
State Line	**6/23/19**	to	**6/26/19**	Total for EPCWID	**478**	666	-188
La Union West TX	20	20	0	**Total for Both Districts**	**1528**	**1756**	**-228**
La Union West NM	80	80	0	**Project Totals**			
La Union East TX	50	50	0	Total Gains/Loss	**-400**	**-300**	-100
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1705	1933	-228
3 Saints East TX	0	0	0	Release	**2105**	2233	-128
3 Saints East NM	0	0	0				
Totals State Line	**170**	**170**	**0**				
Lower Valley	**6/24/19**	to	**6/27/19**	**Mon-Thurs**			
UR-WTP	54	54	0		E.Gate	W.Gate	Total
Franklin Canal	70	170	-100		4.95	4.95	9.90
JR-WTP	54	62	-8	Reservoir Elevation (ft)			4147.39
Riverside Canal	230	310	-80	Flow Rate (cfs)			2107
Total Lower Valley	**408**	**596**	-188	Difference (Release and Gates Flow) cfs			2
Mexico	177	177	0	U.S.B.R. gate settings	5.20	5.20	10.40