Time of Order: **1000** Date of Order: **7/10/19**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/10/2019

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/10/19**	to	**7/11/19**	**River Boost**	-250	-250	0
Arrey Canal	240	240	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**2377**	2377	0
River Pumps	20	20	0	Flow below Percha Dam	2137	2137	0
Leasburg Canal	310	310	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1807	1807	0
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-125**	**-125**	0
Del Rio Lateral	0	20	-20	Flow below Mesilla Dam	892	892	0
Eastside Canal	240	220	20	Gain/Loss Mesilla-American	**-125**	**-125**	0
Westside Canal	550	550	0	Flow at American Dam	797	797	0
(-) Bypass WW32	**-30**	**-30**	0	**District Totals**			
Total Upper Valley	**1330**	**1330**	**0**	Total for EBID	**1195**	1195	0
State Line	**7/11/19**	to	**7/13/19**	Total for EPCWID	**755**	755	0
La Union West TX	40	40	0	**Total for Both Districts**	**1950**	**1950**	**0**
La Union West NM	100	100	0	**Project Totals**			
La Union East TX	80	80	0	Total Gains/Loss	**-250**	**-250**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	2127	2127	0
3 Saints East TX	15	15	0	Release	**2377**	2377	0
3 Saints East NM	15	15	0				
Totals State Line	**270**	**270**	**0**				
Lower Valley	**7/12/19**	to	**7/14/19**	**Fri-Sun**			
UR-WTP	50	50	0		E.Gate	W.Gate	Total
Franklin Canal	160	160	0		5.60	5.60	11.20
JR-WTP	50	50	0	Reservoir Elevation (ft)			4144.96
Riverside Canal	360	360	0	Flow Rate (cfs)			2370
Total Lower Valley	**620**	**620**	0	Difference (Release and Gates Flow) cfs			-7
Mexico	177	177	0	U.S.B.R. gate settings	5.60	5.60	11.20