Time of Order: **900** Date of Order: **7/18/19**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/18/2019

Approved EPCWID: RR Time Faxed to Reclamation: **900**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/18/19**	to	**7/19/19**	**River Boost**	-200	-200	0
Arrey Canal	280	280	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**2257**	2437	-180
River Pumps	20	20	0	Flow below Percha Dam	1977	2157	-180
Leasburg Canal	300	300	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1657	1837	-180
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**-100**	**-100**	0
Del Rio Lateral	20	20	0	Flow below Mesilla Dam	747	927	-180
Eastside Canal	200	200	0	Gain/Loss Mesilla-American	**-100**	**-100**	0
Westside Canal	590	590	0	Flow at American Dam	657	837	-180
(-) Bypass WW32	**-10**	**-10**	0	**District Totals**			
Total Upper Valley	**1400**	**1400**	**0**	Total for EBID	**1270**	1270	0
State Line	**7/18/19**	to	**7/20/19**	Total for EPCWID	**610**	790	-180
La Union West TX	30	30	0	**Total for Both Districts**	**1880**	**2060**	**-180**
La Union West NM	100	100	0	**Project Totals**			
La Union East TX	100	100	0	Total Gains/Loss	**-200**	**-200**	0
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	2057	2237	-180
3 Saints East TX	0	0	0	Release	**2257**	2437	-180
3 Saints East NM	0	0	0				
Totals State Line	**250**	**250**	**0**				
Lower Valley	**7/21/19**	to	**7/21/19**	**Sun**			
UR-WTP	50	50	0		E.Gate	W.Gate	Total
Franklin Canal	60	160	-100		5.41	5.41	10.82
JR-WTP	50	50	0	Reservoir Elevation (ft)			4144.48
Riverside Canal	320	400	-80	Flow Rate (cfs)			2256
Total Lower Valley	**480**	**660**	-180	Difference (Release and Gates Flow) cfs			-1
Mexico	177	177	0	U.S.B.R. gate settings	5.75	5.75	11.50