Time of Order: **1000** Date of Order: **7/24/19**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 7/24/2019
Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**7/24/19**	to	**7/25/19**	**River Boost**	-40	-80	40
Arrey Canal	160	160	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**2013**	2173	-160
River Pumps	20	20	0	Flow below Percha Dam	1853	2013	-160
Leasburg Canal	300	300	0	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1533	1693	-160
California Ext.	0	0	0	Gain/Loss Leasburg-Mesilla	**0**	**-40**	40
Del Rio Lateral	0	0	0	Flow below Mesilla Dam	863	863	0
Eastside Canal	200	200	0	Gain/Loss Mesilla-American	**-40**	**-40**	0
Westside Canal	470	590	-120	Flow at American Dam	833	833	0
(-) Bypass WW32	**-10**	**-10**	0	**District Totals**			
Total Upper Valley	**1140**	**1260**	**-120**	Total for EBID	**1030**	1130	-100
State Line	**7/25/19**	to	**7/27/19**	Total for EPCWID	**766**	786	-20
La Union West TX	10	30	-20	**Total for Both Districts**	**1796**	**1916**	**-120**
La Union West NM	60	100	-40	**Project Totals**			
La Union East TX	100	100	0	Total Gains/Loss	**-40**	**-80**	40
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	1973	2093	-120
3 Saints East TX	0	0	0	Release	**2013**	2173	-160
3 Saints East NM	0	0	0				
Totals State Line	**190**	**250**	**-60**				
Lower Valley	**7/26/19**	to	**7/28/19**	**Fri-Sun**			
UR-WTP	50	50	0		E.Gate	W.Gate	Total
Franklin Canal	160	160	0		4.96	4.96	9.92
JR-WTP	46	46	0	Reservoir Elevation (ft)			4143.68
Riverside Canal	400	400	0	Flow Rate (cfs)			2013
Total Lower Valley	**656**	**656**	0	Difference (Release and Gates Flow) cfs			0
Mexico	177	177	0	U.S.B.R. gate settings	5.29	5.29	10.58