Time of Order: **900** Date of Order: **8/4/19**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 8/4/2019

Approved EPCWID: RR Time Faxed to Reclamation: **900**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**8/4/19**	to	**8/5/19**	**River Boost**	-50	0	-50
Arrey Canal	220	220	0	**River Reaches/Stations**			
(-) Bypass	0	0	0	Caballo Release	**2050**	1823	227
River Pumps	20	20	0	Flow below Percha Dam	1830	1603	227
Leasburg Canal	260	280	-20	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Flow at Leasburg Cable	1550	1303	247
California Ext.	0	10	-10	Gain/Loss Leasburg-Mesilla	**0**	**0**	0
Del Rio Lateral	20	20	0	Flow below Mesilla Dam	840	583	257
Eastside Canal	220	220	0	Gain/Loss Mesilla-American	**-50**	**0**	-50
Westside Canal	470	470	0	Flow at American Dam	820	613	207
(-) Bypass WW32	**-30**	**-30**	0	**District Totals**			
Total Upper Valley	**1180**	**1210**	**-30**	Total for EBID	**1050**	1080	-30
State Line	**8/4/19**	to	**8/7/19**	Total for EPCWID	**756**	549	207
La Union West TX	50	50	0	**Total for Both Districts**	**1806**	**1629**	**177**
La Union West NM	70	70	0	**Project Totals**			
La Union East TX	80	80	0	Total Gains/Loss	**-50**	**0**	-50
La Union East NM	20	20	0	Total EBID, EPCWID, Mexico	2000	1823	177
3 Saints East TX	0	0	0	Release	**2050**	1823	227
3 Saints East NM	0	0	0				
Totals State Line	**220**	**220**	**0**				
Lower Valley	**8/7/19**	to	**8/8/19**	**Wed-Thurs**			
UR-WTP	50	50	0		E.Gate	W.Gate	Total
Franklin Canal	160	0	160		5.00	5.00	10.00
JR-WTP	46	46	0	Reservoir Elevation (ft)			4144.3
Riverside Canal	370	323	47	Flow Rate (cfs)			2049
Total Lower Valley	**626**	**419**	207	Difference (Release and Gates Flow) cfs			-1
Mexico	194	194	0	U.S.B.R. gate settings	5.00	5.00	10.00