Time of Order: **1000** Date of Order: **5/1/20**

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 5/1/2020

Approved EPCWID: RR Time Faxed to Reclamation: **1000**

	Current	Prior	Change
Upper Valley	**5/1/20**	to	**5/2/20**
Arrey Canal	170	220	-50
(-) Bypass	0	0	0
River Pumps	20	20	0
Leasburg Canal	0	0	0
(-) Bypass	0	0	0
California Ext.	0	0	0
Del Rio Lateral	0	0	0
Eastside Canal	0	0	0
Westside Canal	100	100	0
(-) Bypass WW32	-20	-20	0
Total Upper Valley	**270**	**320**	**-50**
State Line	**5/3/20**	to	**5/6/20**
La Union West TX	30	30	0
La Union West NM	0	0	0
La Union East TX	80	80	0
La Union East NM	0	0	0
3 Saints East TX	0	0	0
3 Saints East NM	0	0	0
Totals State Line	**110**	**110**	**0**
Lower Valley	**5/4/20**	to	**5/7/20**
UR-WTP	42	46	-4
Franklin Canal	70	70	0
JR-WTP	90	90	0
Riverside Canal	250	140	110
Total Lower Valley	**452**	**346**	**106**
Mexico	**177**	**177**	**0**

	Current	Prior	Change
River Boost	-230	-230	0
River Reaches/Stations			
Caballo Release	1129	1073	56
Flow below Percha Dam	959	853	106
(-) By pass Leasburg WW 8	0	0	0
Gain/Loss Caballo-Leasburg	**0**	**0**	0
Flow at Leasburg Cable	939	833	106
Gain/Loss Leasburg-Mesilla	**-180**	**-180**	0
Flow below Mesilla Dam	659	553	106
Gain/Loss Mesilla-American	**-50**	**-50**	0
Flow at American Dam	629	523	106
District Totals			
Total for EBID	160	210	-50
Total for EPCWID	562	456	106
Total for Both Districts	**722**	**666**	**56**
Project Totals			
Total Gains/Loss	**-230**	**-230**	0
Total EBID, EPCWID, Mexico	899	843	56
Release	1129	1073	56
Mon-Thurs			
	E.Gate	W.Gate	Total
	2.62	2.62	5.24
Reservoir Elevation (ft)			4151.71
Flow Rate (cfs)			1132
Difference (Release and Gates Flow) cfs			3
U.S.B.R. gate settings	2.62	2.62	