Time of Order: **1030** Date of Order: 6/15/20

all values in cfs

Approved EBID: MJN Date Faxed to Reclamation: 6/15/2020

Approved EPCWID: RR Time Faxed to Reclamation: **1030**

	Current	Prior	Change		Current	Prior	Change
Upper Valley	**6/15/20**	to	**6/16/20**	**River Boost**	-250	-250	0
Arrey Canal	210	210	0	**River Reaches/Stations**			
(-) Bypass	-20	-20	0	Caballo Release	2252	2252	0
River Pumps	20	20	0	Flow below Percha Dam	2042	2042	0
Leasburg Canal	320	300	20	(-) By pass Leasburg WW 8	0	0	0
(-) Bypass	0	0	0	Gain/Loss Caballo-Leasburg	**0**	**0**	0
California Ext.	0	0	0	Flow at Leasburg Cable	1722	1742	-20
Del Rio Lateral	20	20	0	Gain/Loss Leasburg-Mesilla	**-150**	**-150**	0
Eastside Canal	160	160	0	Flow below Mesilla Dam	892	912	-20
Westside Canal	500	500	0	Gain/Loss Mesilla-American	**-100**	**-100**	0
(-) Bypass WW32	-40	-40	0	Flow at American Dam	832	852	-20
Total Upper Valley	**1170**	**1150**	**20**	**District Totals**			
State Line	**6/14/20**	to	**6/17/20**	Total for EBID	1100	1080	20
La Union West TX	10	10	0	Total for EPCWID	849	869	-20
La Union West NM	50	50	0	**Total for Both Districts**	**1949**	**1949**	**0**
La Union East TX	60	60	0	**Project Totals**			
La Union East NM	30	30	0	Total Gains/Loss	**-250**	**-250**	0
3 Saints East TX	0	0	0	Total EBID, EPCWID, Mexico	2002	2002	0
3 Saints East NM	0	0	0	Release	2252	2252	0
Totals State Line	**150**	**150**	**0**				
Lower Valley	**6/18/20**	to	**6/18/20**	**Thurs**			
UR-WTP	46	46	0		E.Gate	W.Gate	Total
Franklin Canal	100	100	0		5.01	5.01	10.02
JR-WTP	85	85	0	Reservoir Elevation (ft)			4151.03
Riverside Canal	548	568	-20	Flow Rate (cfs)			2231
Total Lower Valley	**779**	**799**	**-20**	Difference (Release and Gates Flow) cfs			-21
Mexico	**53**	**53**	**0**	U.S.B.R. gate settings	5.01	5.01	